



**US Hwy 14 (6<sup>th</sup> Street) Reconstruction**  
 20<sup>th</sup> Ave to 34<sup>th</sup> Ave  
**Newsletter #10**  
**July 24<sup>th</sup>, 2017**



**PROJECT INFO**  
 Contract Amount  
**\$16,353,880.86**  
 Completion Date  
**June 30, 2018**

**Project Website link**  
<http://www.sddot.com/travelers/projects/6thStBrkgs/default.aspx>  
 Contract No:  
 PH 0014(177)421 PCN 546N  
 IM 0295(40)132 PCN 04TW  
 WW 1601 PCN X03N

The project will be completed in 3 Major Phases.

- Phase 1A – north side of 6<sup>th</sup> Street
- Phase 1B – 22<sup>nd</sup> Ave intersection
- Phase 2 – south side of 6<sup>th</sup> Street
- Phase 3 – median / service roads

The current status of these phases is shown in the graphic below.

Phase 1A      Phase 1B      Phase 2      Phase 3      Project Completion

95% Complete      Completed      5% Complete

**Project Update**

- The intersection of 22<sup>nd</sup> Ave is re-opened!!!
  - Work is complete at this intersection!!!
  - Thank You **Very Much** for Your Patience!!!
- From 22<sup>nd</sup> Avenue to I-29, traffic has been switched to the north side of Hwy 14.
  - Traffic will remain on the south side of Hwy 14...east of I-29...for a few more weeks.
- The south side of the Sunrise Road intersection has been closed.
  - This will remain closed for 3-4 weeks until work is complete at this intersection.
- The north bridge @ I-29 and adjoining pavement will be completed in the coming weeks.
  - Upon the I-29 north bridge and pavement being completed, traffic will be switched to the north lanes from I-29 to the east end.



**Project Photo:** The completed intersection of 22<sup>nd</sup> Ave. (just east of 22<sup>nd</sup> Ave...looking west)



**Project Photo:** Bridge & adjoining pavement work @ the new I-29 bridge. (looking east)



**PROJECT TEAM**

**South Dakota DOT**  
 Connecting South Dakota and the Nation  
 John Rittershaus, Project Manager  
[john.rittershaus@state.sd.us](mailto:john.rittershaus@state.sd.us)  
 Office: (605) 688-5003  
 Cell: (605) 881-7145

**BX Civil & Construction**  
 civil & construction  
 Nic Auringer, Project Manager  
[nauringer@bx-cc.com](mailto:nauringer@bx-cc.com)  
 Office: (605) 428-5483  
 Cell: (605) 351-4350

**brookings**  
 SOUTH DAKOTA  
 City of Brookings  
 Jackie Lanning, City Engineer  
[jlanning@cityofbrookings.org](mailto:jlanning@cityofbrookings.org)  
 Office: (605) 692-6629  
 Cell: (605) 691-3567

**BROOKINGS**  
 municipal utilities  
 Brookings Municipal Utilities (BMU)  
 Eric Witt, Project Engineer  
[ewitt@swiftel-bmu.com](mailto:ewitt@swiftel-bmu.com)  
 Office: (605) 697-8410  
 Cell: (605) 691-3334

**HR**  
 To receive your newsletter by email, send a request to  
[lance.mcqueen@hdrinc.com](mailto:lance.mcqueen@hdrinc.com)